
Flood and Coastal Management Risk Dawlish Warren and the Exe Estuary





## 2014 Strategy identified defence improvements by 2030


- Exmouth delivered
- Topsham not delivered
- Starcross & Cockwood delivered
- Clyst St Mary (fluvial driven) delivered
- Powderham Banks ongoing maintenance and liaison for adaptation with NR
- Open coast railway resilience delivered by NR


## Identified 'change' sites

- Lower Clyst Valley not acceptable. LORP
- Kenn Valley not preferred
- Dawlish Warren spit 2017 scheme;
   adaptation ongoing



#### Historic change – awareness of long term, larger scale trend that will continue term












## .. that is ongoing and will continue






## Local impact of change







## Estuary-wide impact of distal end flattening - waves, water level and economics



## Dawlish Warren post-scheme Review

#### 2017 Scheme




- Post-scheme beach level change happened at a rate earlier than predicted
- Investigation in-light of change
- Identify changes and propose any update to site management going forward
- Follows stakeholder engagement meetings during 2021 and 2022
- Proposals will be the 'baseline' to take forward into Exe Estuary FCERM Strategy update
- Future management be confirmed by 2027/28

## Scheme objectives and planning conditions


#### Primary Objectives – FCERM and Environmental drivers

No.	Dawlish Warren BMS objectives	Status – achieved / not met / partially met
1	Reduce risk of erosion and flooding to people, property, infrastructure and commercial assets and activities, locally at Dawlish Warren village.	Achieved through the new flood defence at the Visitor Centre
2	Continue estuary-wide storm sheltering function through to 2040s for people, property, infrastructure and commercial assets and activities.	Currently achieved. Geotubes at the Neck are key to meeting this objective.  There is a question mark over the relative importance of the small and large geotubes in meeting this objective; if they function separately or together to achieve this; and if the large geotube alone would still achieve this objective.
3	Achieve SSSI favourable condition by 2030.	Not being met.  NE advice is that this will not be met with exposed geotube in place.
4	Achieve SAC condition favourable/unfavourable recovering by 2030 to comply with Habitat Regulations.	Not being met.  NE advice is that this will not be met with exposed geotube in place.
5	No adverse impact on the Exe Estuary SPA conservation objectives to comply with Habitat Regulations.	Achieved.
6	Delivery to meet the accelerated programme requirements.	Achieved – EA objective

### Dawlish Warren Post Scheme Review - Sections



# Neck section: geotubes



# Small geotube Geotube vandalism & damage

**Proposed management going forward:** 

- Do Minimum 'patch repair' prior to removal by 2049
- Ongoing discussion re H&S and impact/management of wind-blown sand on to golf course

#### Feedback:

• Potential conflict - No improvement to Dawlish Warren SAC or SSSI

#### Large geotube



**Proposed management going forward:** 

- Do Nothing Large geotube ensures estuary-wide sheltering function is maintained until 2040s
- Emphasise need to upgrade in-estuary defences prior to removal

#### Feedback:

<u>Potential conflict – once exposed</u> No improvement to Dawlish Warren SAC or SSSI unless removed

#### Relic gabion baskets & mattressing




#### **Proposed management going forward:**

- Do Nothing No proposal for maintenance or removal prior to 2049
- Monitoring and management of exposed and damaged gabions for H&S and pollution prevention only

#### Feedback:

• <u>Potential conflict</u> - no improvement to SAC or SSSI unless removed

## Distal section







#### **Proposed management going forward:**

Removal of remnant groynes 16 to 18 by end 2023/24

#### Feedback:

Authority consensus on removal of relic groynes

#### Relic gabion baskets & mattressing



#### **Proposed management going forward:**

- 'Do Nothing' No proposal for maintenance or active removal but ongoing removal following failure
- Emphasise need to upgrade in-estuary defences as gabions degrade

#### Feedback:

- <u>Potential conflict</u> Active removal of mattresses may impact a range of estuary interests including flood risk, navigation and fisheries and therefore not proposed
- Gabions continue to deteriorate but FCERM benefits to wider-estuary continues unless actively removed
- No improvement to Dawlish Warren SSSI or SAC unless actively removed

## Feedback from Partnership engagement event

Groynes	remove	remove in phases	remove relic groynes only	retain	unsure
	0	10%	5%	60%	25%
Dune notch 'trials'	yes	no	Unsure		
	0	80%			20%
Geotube removal	yes	yes - but build revetment instead	No	unsure	
	0	20%	50%		30%
Relic gabion removal	yes	repair/ replace	No	unsure	
	15%	25%	50%		10%

## Potential further 'change' sites









Figure 3: Photo of typical flood bank condition



Figure 4: Photo of 2014 Breach of flood bank

## Strategy update to confirm projects and future needs

#### Dawlish Warren



- Topsham
- Powderham Banks adaptation
- Bowling Green Marsh adaptation
- Shutterton Brook tide-lock
- 'what if?' breach scenarios Dawlish Warren, Powderham Banks, Exeter canal, Bowling Green Marsh
- Exminster Marshes WLMP?
- Habitat creation and BNG opportunities
- Flood Resilience
- LNRS 'connectivity' to coastal schemes
- Long-term change monitoring
- Engagement in 2026 for delivery by 2027/28