2024/25 CAPITAL MONITORING - QUARTER 2

Service	Scheme	Total 2024/25 Capital Programme	2024/25 Spend Quarter 2	2024/25 Forecast spend	2024/25 Budget to be Carried Forward to 2025/26 and Beyond	2024/25 Programme Variances (Under)/Over
		£	£	£	£	£
_						
Operations						
	Waste Infrastructure	,			,	0
	Improved recycling containers	,			,	0
Environment & Waste	Depot Improvement Works	, ,			, ,	0
	Food Waste Collections	£ £	0			
	Noise Monitoring Equipment		28,476			0
	DEFRA Air Quality Grant Capitalised Staff Costs		40.700			0
		,	,			0
	Parks Infrastructure	,	,	,	,	0
	Cemeteries & Churchyards Infrastructure Improvements	,	,	,	,	0
	Bank Repairs & Stabilisation to Watercourses	,	,	,	,	0
	Pinhoe Playing Field Upgrades	,	•	,	,	0
	Parks Anti-Intrusion Measures		•	,		0
	Cricklepit Bridge	,		,		0
	Trews Weir refurb	,	,	,	,	0
	District Street Lighting	,	,	,		0
	Exeter Quay Cellars cliff face		246,842			0
	Ash Die Back Tree Replacement					0
	Fleet Lease costs	910,290	0	910,290	0	0
	Rent for Exmouth Buoy Store / St Thomas Arches	129,010	0	129,010	0	0
	Bromhams Farm Playing Fields		234,018	299,360	14,480	0
Operations Service	Longbrook Street wall behind 30-38	5,000	0	0	5,000	0
	Northbrook Wild Arboretum	272,480	50,917	272,480	0	0
	Farm Hill Retaining Walls (23 no.)	200,000	0	50,000	115,000	(35,000)
	Mallison Bridge	64,670	2,504	64,670	0	0
	Bonhay Rd/Andlaw House Footpath		0	75,000		0
	St James' Weir & Ducks Marsh Meadow banks		0	ŭ		0
	Heavitree Paddling Pools	,	J	,	,	0
	Play Areas		,			0
	Landfill Gas Extraction Systems	,	,		,	0
	Mincinglake Valley Park Reed Beds & Pipe Inlet	,	,	,	,	0
	Exeter Canal Bank Repairs	,	,			0
	ECC Bridge Repair Programme					0
	Countess Wear Retaining Wall Rebuild	,	,			35,000
	Oxford Road Car Park Retaining Wall		-		,	0
	Canal Basin Bridge Refurbishment			<u> </u>		0
	Leisure Complex - Build Project		-	,		0
	Riverside Leisure Centre	,	•	,		0
	Fire Risk Assessment Works	0	2,297	2,300	(2,300)	0

Service	Scheme	Total 2024/25 Capital Programme	2024/25 Spend Quarter 2	2024/25 Forecast spend	2024/25 Budget to be Carried Forward to 2025/26 and Beyond	2024/25 Programme Variances (Under)/Over
		£	£	£	£	£
	Leisure Complex - Fit Out	442,670	0	442,670	0	0
	Riverside Sports Hall Roof	60,870	0	60,870		0
	Civic Centre Phase 3 Roof Rep	263,380	247,676	247,680		(15,700)
	City Wall	85,000	2,218	85,000		0
A	Backlog Maintenance	0	7,005	7,010		0
Asset Maintenance	Guildhall roof replacement	0	3,653	3,650		3,650
	Cathedral Green Display Cases	35,000	0	0,000	35,000	0,000
	Topsham Museum	142,680	5,072	142,680		0
	Leisure Property enhancements	1,047,440	6,292	1,047,440		0
	Commercial Property Ancillary Accommodation flat roof					
	recovering	0	57,821	57,820	(57,820)	0
	RAMM Roof Repair & Insulation	711,170	522,750	711,170	0	0
	Corn Exchange Lift	50,000	0	50,000	0	0
TOTAL		15,611,740	1,792,397	7,517,060	8,082,630	(12,050)
Corporate						
- Portato	Bus Station Construction	207,710	46,500	207,710	0	0
Commercial Assets	Improved Car Park Security Measures at King William Street &	40.070		40.070	•	
	Arena Park	19,670	0	19,670		0
TOTAL		227,380	46,500	227,380	0	0
City Development						
	Customer Contact Platform	161,030	0	- /		0
	Annual Contribution to Strata	53,910	53,904	53,900		(10)
	Idox System for Planning	60,680	0	60,680		0
	Financial Management	239,040	41,121	239,040		0
	AV Equipment - Hybrid Meeting Rooms	48,800	3,869	48,800		0
	IT Replacement Programme	10,000	14,228	10,000		C
	Contact Centre Telephony	17,970	0	17,970		0
	Core telephony	17,970	1,123	17,970		0
	EUC model staff	14,370	2,750	14,370		0
	EUC model equipment (replacement laptops)	242,310	0	242,310		0
Digital & Data	Booking	17,970	0	17,970		0
3	Sharepoint resource	21,560	16,117	21,560		0
	Chatbot	17,970	0	17,970		0
	Print & post review	7,190	0	7,190		0
	PSTN Replacement	40,370	733	40,370		0
	ECC Civic Centre HFX Door Access Replacement	85,060	0	85,060		0
	System Upgrade Cost 2012 Server replacement	3,480	0	0	0	(3,480)
	GIS Cloud Migration	230	0	0	0	(230)
	Microsoft Purview	9,000	0	9,000		0
	Microsoft Power Apps	35,930	3,594	35,930		0
	Software Upgrade	28,750	0	28,750		C
	Sharegate	5,750	0	5,750	0	C

Service	Scheme	Total 2024/25 Capital Programme	2024/25 Spend Quarter 2	2024/25 Forecast spend	2024/25 Budget to be Carried Forward to 2025/26 and Beyond	2024/25 Programme Variances (Under)/Over	
		£	£	£	£	£	
Hausian	GF Housing Rents	160,350	0	160,350	0	0	
Housing	Disabled Facility Grants	1,439,250	585,046	1,439,250	0	0	
TOTAL		2,738,940	722,484	2,735,220	0	(3,720)	
Place							
	CCTV improvements	97,110	-	,		0	
City Centre & Net Zero	Shared Prosperity Fund	178,550	37,440	,		0	
	Riverside & RAMM Decarbonisation Projects	5,170,850	276,860	\$\text{\$\exitit{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\exititt{\$\text{\$\exititt{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\text{\$\	(4,860,850)		
	Council Signage Improvement	9,850	10,777	-,		930	
Culture & Leisure	Rent - Haven Road Storage	36,040	0	,		0	
	Leisure Equipment Replacement Programme	661,660	12,289	661,660	0	0	
TOTAL		6,154,060	337,366	1,294,140	0	(4,859,920)	
SUB TOTAL PLANNED CAPITAL PROGRAMM	IE .	24,732,120	2,898,748	11,773,800	8,082,630	(4,875,690)	
APPROVED COMMITTED SCHEMES WITH EX	TERNAL FACTORS THAT IMPACT ON DELIVERY TIMESCALES						
Asset Maintenance	Green Space Depot Site (Belle Isle)	2,500,000	0	0	2.500,000	0	
	Guildhall Shopping Centre Enhancements	5,000,000	17,648			0	
Commercial Assets	St Nicholas Priory Roof	88,120	0	,	, ,	0	
TOTAL	,	7,588,120	17,648	17,650	7,570,470	0	
GENERAL FUND SERVICES TOTAL		32,320,240	2,916,396	11,791,450	15,653,100	(4,875,690)	

BUDGETS CARRIED FORWARD TO 2025/26 AND BEYOND

Service	Scheme	2025/26 Budget as per Budget Book/Council Approvals	Proposed Budget to be Carried Forward to 2025/26 and Beyond	Total 2025/26 Capital Programme	2026/27 Budget as per Budget Book/Council Approvals
		£	£	£	£
Operations					
	Waste Infrastructure		250,000	250,000	
Environment & Waste	Improved recycling containers		50,000	50,000	
Liviloriment & waste	Depot Improvement Works	1,675,000	5,500,000	7,175,000	
	Food Waste Collections		857,140	857,140	
	Capitalised Staff Costs	150,000	0	150,000	150,00
	Bowling Green Marshes Coastal Defence Scheme	150,000	50,000	200,000	217,87
	Parks Infrastructure	99,390	132,580	231,970	
	Cemeteries & Churchyards Infrastructure Improvements	84,790	25,000		
	Bank Repairs & Stabilisation to Watercourses		19,000	19,000	
	Cricklepit Bridge	53,750	30,000	83,750	
	Trews Weir refurb	300,000	0		3,099,51
	District Street Lighting	796,140	0		, ,
	Piazza Terracina		0	,	158,56
	Ash Die Back Tree Replacement	147,910	0	147,910	,
	Bromhams Farm Playing Fields	,-	14,480		
	Longbrook Street wall behind 30-38		5,000		
Operations Service	Farm Hill Retaining Walls (23 no.)	646,040	115,000	,	
	Bonhay Rd/Andlaw House Footpath	213,213	69,810		
	St James' Weir & Ducks Marsh Meadow banks		75,000		
	Heavitree Paddling Pools		500,000	,	
	Play Areas	200,000	0	,	166,90
	Landfill Gas Extraction Systems	159,350	46,750	,	
	Mincinglake Valley Park Reed Beds & Pipe Inlet	131,510	25,000		
	ECC Bridge Repair Programme	200,000	100,000		200,00
	Oxford Road Car Park Retaining Wall	200,000	200,000	,	200,00
	Canal Basin Bridge Refurbishment		50,000		
	Outdoor Leisure Facilities - Newcourt	121,270	0		
	Riverside Walls at Quay	50,000	0	,	
	Leisure Complex - Build Project	650,000	0	,	
	Civic Centre Air Conditioning Replacement	25,000	0	,	
	Fire Risk Assessment Works	1,626,810	(2,300)	,	
	Exmouth Buoy Store	212,720	(2,300)		
	Guildhall MSCP	883,400	0	,	
	John Lewis MSCP	357,760	0	,	
		,	0	,	
	Princesshay 2 MSCP	424,400		,	
	Leighton Terra & KW St MSCP	618,000	0	/	
A t	City Wall	477,740	0	,	
Asset Maintenance	Backlog Maintenance	530,030	(7,010)		
	BLRF - Exeter Canal Basin	591,240	0	591,240	
	laine a a .			4 000 400	

1,289,460

0

1,289,460

BLRF - Mary Arches Car Park

Service	Scheme	2025/26 Budget as per Budget Book/Council Approvals	Proposed Budget to be Carried Forward to 2025/26 and Beyond	Total 2025/26 Capital Programme	2026/27 Budget as per Budget Book/Council Approvals
		£	£	£	£
	BLRF - Belle Isle	663,940	0	663,940	
	BLRF - Clifton Hill	225,000	0	225,000	
	BLRF - Lower Wear Road	293,390	0	293,390	
	Cathedral Green Display Cases		35,000	35,000	
	Leisure Property enhancements	1,000,000	0	1,000,000	
	Commercial Property Ancillary Accommodation flat roof	104,540	(57,820)	46,720	
	recovering	<u> </u>		-	
TOTAL		14,938,580	8,082,630	23,021,210	3,992,840
Corporate					
	Wat Tyler House - resolving ongoing water ingress with new rainwa	272,270	0	272,270	
Commercial Assets	Commercial Properties - capital improvements to enable ongoing		0	120,000	
	income (compliance with EPC legislation)	120,000			
TOTAL		392,270	0	392,270	0
City Development					
	Annual Contribution to Strata	53,910	0	53,910	53,910
	Datacentre Relocation	35,940	0	35,940	
Digital & Data	NCSC Zero Trust	53,910	0	53,910	
	IT Replacement Programme	10,000	0	10,000	10,000
	EUC model equipment (replacement laptops)	150,000	0	150,000	150,000
Housing	Disabled Facility Grants	800,000	0	800,000	800,000
TOTAL		1,103,760	0	1,103,760	1,013,910
Place					
City Centre & Net Zero	Riverside & RAMM Decarbonisation Projects	900.150	0	900.150	
,	Leisure Equipment Replacement Programme	100,000	0	100,000	100,000
Culture & Leisure	Pinhoe Community Hub	1,276,470	0	1,276,470	,
TOTAL		2,276,620	0	2,276,620	100,000
OUR TOTAL BLANKER CARR	THE PROOP WHITE	40.744.000	2 222 222	00 700 000	5 400 7 50
SUB TOTAL PLANNED CAPIT	TAL PROGRAMME	18,711,230	8,082,630	26,793,860	5,106,750
APPROVED COMMITTED SC	HEMES WITH EXTERNAL FACTORS THAT IMPACT ON DELIVERY TIN	IESCALES			
Asset Maintenance	Green Space Depot Site (Belle Isle)	375,970	2,500,000	2,875,970	
Commercial Assets	Guildhall Shopping Centre Enhancements	5,884,280	4,982,350	10,866,630	
	St Nicholas Priory Roof		88,120	88,120	
Confinercial Assets	St Nicholas i Hory Roof		, -	,	
TOTAL	Ot Micholas Fillory Roof	6,260,250	7,570,470		0

GENERAL FUND AVAILABLE RESOURCES

GENERAL FUND	2024-25	2025-26	2026-27	FUTURE YEARS	TOTAL
CENERAL FORD	£	£	£	£	£
CAPITAL RESOURCES AVAILABLE					
Capital Receipts Brought Forward	851				851
GF Capital Receipts	1,300,613	4,000,000	0	0	5,300,613
Revenue Contributions to Capital Outlay	163,470	88,756	0	0	252,226
Disabled Facility Grant	1,439,250	800,000	800,000	800,000	3,839,250
Community Infrastructure Levy	1,077,389	7,626,024	166,904	0	8,870,317
Other - Grants/External Funding/Reserves/S106	1,258,730	4,725,210	767,380	0	6,751,320
Total Resources Available	5,240,303	17,239,990	1,734,284	800,000	25,014,577
GENERAL FUND CAPITAL PROGRAMME					
Capital Programme	32,320,240	24,971,480	5,106,750	1,263,910	63,662,380
Overspends/(Savings)	(4,875,690)	. ,		. ,	(4,875,690)
Slippage	(15,653,100)	15,653,100			Ó
Total General Fund	11,791,450	40,624,580	5,106,750	1,263,910	58,786,690

Borrowing Requirement	7,200,105	26,184,690	3,058,556	(2,022,280)	34,421,071
Less Spend in Year	(11,791,450)	(40,624,580)	(5,106,750)	(1,263,910)	(58,786,690)
Less Capital Receipts to carry forward	0	(2,800,100)	(2,486,190)	0	(50.700.000)
Less Capital Receipts used to finance past debt	(648,958)	0	0	0	(648,958)
Resources in Year	5,239,452	17,239,990	1,734,284	800,000	25,013,726
Capital Receipts Brought Forward	851	0	2,800,100	2,486,190	851
UNCOMMITTED CAPITAL RESOURCES:					